

Public Works Committee Staff Notes

4/9/2020

1. Public Works Project Updates

a. Road Resurfacing.

Staff developed a list of state and town-maintained roads compiling eight miles to include on a road repair and resurfacing contract. The project was awarded to Banks Construction Company in March. Banks began work on March 31, 2020 and should complete the work by the end of May 2020 depending on weather. The list of roads is below.

Town Roads	Subdivision	State Roads	Subdivision
Aulds Lane	Brownsville	Garbon Road	Gahagan to Boundary
Reneau Blvd	PFCC	Palmetto Street	Summerville
Ford Court	Brownsville	Shepard Lane East	Tea Farm
Burton Avenue	Corey Woods	Shepard Lane West	Tea Farm
Bambert Street	South Pointe	Elizabeth Street	Tea Farm
Palmetto Street	Summerville	Walker Drive East	Tea Farm
Simmons Avenue	Summerville	Sebring Court	Tea Farm
Shepard Lane East	Tea Farm	Blocker Lane	Summerville
Nottingham Court	Crichton Parish		
Rushton Place	Crichton Parish		
Hasting Way	Crichton Parish		
Brighton Lane	Crichton Parish		
Plantation Circle	Newington		
Olympic Club	PFCC		
Luke Avenue West	Summerville		
Elizabeth Street	Tea Farm		
Pekoe Court	Tea Farm		
Lipton Drive	Tea Farm		
Egret Lane	Oak Knoll		
Duck Blind Court	Boykin Creek		

- b. Bear Island Road.** All permits for the project have been acquired. The Finance Committee approved a requisition for \$6,395,786.33 for Banks Construction in June 2019. Banks Construction mobilized and began clearing operations on July 8.

Progress on the project Construction is expected to be completed in September 2020. The project is approximately 70% completed.

- c. **Maple Street.** Michael Baker, Inc is currently conducting right-of-way acquisition for Maple Street. Right-of-way acquisition is expected to be completed in May 2020. Final construction documents are prepared and submitted to SCDOT for review in March 2020. Project is expected to be ready to bid in late summer or early fall of 2020.
- d. **Shepard Park Drainage.** Final design work is completed and has been submitted to SCDOT and SCDHEC-OCRM for permitting. Hopefully permits will be acquired in the next 30-60 days so construction may commence on the two phases of the project.
- e. **Parkwood Drive Sidewalk.** All design and permitting work are completed and permits are in hand. The purchased order was approved in October 2019. The contractor has mobilized and construction is well underway. Construction completion is expected in April 2020.
- f. **Central Avenue Sidewalk Project.** J. Bragg Consulting, Inc was selected to design and permit the sidewalk project. Surveying work and preliminary design work are underway. A conceptual plan was submitted and staff has reviewed the plan and submitted comments for addressing. Final plans are expected to be completed summer 2020.
- g. **Carolina Avenue Traffic Calming.** Staff has met with the surveyor and discussed the scope of work. The surveyor has begun surveying the five intersections and the two median locations, but the weather has prevented him from finishing. Once the survey is completed, staff will design each realigned intersection and median location internally. The Street Department installed seven additional truck restriction signs in March 2020 at Five Points, Central Avenue, and West Richardson Ave restricting trucks from using West Carolina Avenue